Format No: CP/TF/01

TEST REPORT OF PHYSICAL PROPERTIES OF CEMENT - 53 Grade

Lab ID	:	CP-2019-01-04-17 **Date: 05-11-18**
Name of Work	:	Package - 4 includes 4 works of Rs.195.00 lakhs 1).Improvements to roads and drains near Hebbal Shanimahatma temple in Ward No.07, Byatarayanapura. 2).Improvements to roads and drains Amruthalli gramatana pending works and surrounding areas in Ward No.07, Byatarayanapura. 3).Improvements to roads and drains Sanjeevinagara, Byatarayanapura and Kempapura in Ward No.07, Byatarayanapura. 4).Improvements to drains Hoysala Apartment towards Byatararayanapura in Ward No.07, Byatarayanapura
Project Name	:	Improvements to Roads and Drains Near Hebbal Shanimahatma Temple in Ward No.07, Byatarayanapura
Agency	:	Sri. Abhijit A, No. 09, Gurushree Nilaya, 5th Cross, 80 ft. Road, Padmanabhanagara, Bangalore - 560 070.
Customer's Reference	:	BBMP/EE/BTP/WO/159/2018-19
Date of Receipt	:	02-11-18
Sample Type	:	Birla Super 53grade
Reference to BIS codes	:	IS 12269 : 2013, 53 Grade Ordinary Portland cement Specification , IS 4031 (Part 1,2 3,4,5, 6,11):1988 IS 4031 Part 1 DETERMINATION OF FINENESS BY DRY SIEVING, Clause 4.4 IS 4031 Part 2, Determination of Fineness by Blaine Air Permeability Method, Clause 5 IS 4031 Part 3, Determination of Soundness, Clause 5,Clause 6 IS 4031 Part 4, Determination of Consistency of Standard Cement Paste, Clause 5 IS 4031 Part 5, Determination of Initial & Final Setting Time, Clause 5 IS 4031 Part 11,DETERMINATION OF DENSITY , Clause 6
Date of test	:	03-11-18
Environmental Conditions during test	:	Temperature: 26°C Humidity: 72%

Sl.No.	Physical properties	Results	Requirement as per IS 12269: 2013
1	Fineness by dry sieving (%)	1.44	_
2	Finess by Air permeablity method (m^2/kg,Min)	275.6	225m^2/kg, Min
3	Density (gm/cc)	3.13	_
4	Standard Consistency (%)	28.0%	Not specified
5	Initial Setting time	175 minutes	Not less than 30 minutes
6	Final Setting time	280 minutes	Not more than 600 minutes
7	Soundness (Le Chatelier's Method)	1mm	Not more than 10 mm

Apply. ND
AE(WP)

Assistant Executive Engineer
Kodigehalli Sub Division
Bruhat Bangalore Mahanagara Palike
Bangalore - 560 092

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

CIVIL PRO BANGALORE
Sig.....
Date.....

Page 1/1
****End of Report****

Format No: CP/TF/01

TEST REPORT OF PHYSICAL PROPERTIES OF CEMENT - 53 Grade

Lab ID	:	**CP-2019-01-04-17** **Date: 01-12-18**
Name of Work	:	Package - 4 includes 4 works of Rs.195.00 lakhs 1).Improvements to roads and drains near Hebbal Shanimahatma temple in Ward No.07, Byatarayanapura. 2).Improvements to roads and drains Amruthalli gramatana pending works and surrounding areas in Ward No.07, Byatarayanapura. 3).Improvements to roads and drains Sanjeevinagara, Byatarayanapura and Kempapura in Ward No.07, Byatarayanapura. 4).Improvements to drains Hoysala Apartment towards Byatararayanapura in Ward No.07, Byatarayanapura
Project Name	:	Improvements to Roads and Drains Near Hebbal Shanimahatma Temple in Ward No.07, Byatarayanapura
Agency	:	Sri. Abhijit A, No. 09, Gurushree Nilaya, 5th Cross, 80 ft. Road, Padmanabhanagara, Bangalore - 560 070.
Customer's Reference	:	BBMP/EE/BTP/WO/159/2018-19
Date of Receipt	:	02-11-18
Sample Type	:	Birla Super 53grade
Reference to BIS codes	:	IS 12269 : 2013, 53 Grade Ordinary Portland cement Specification , IS 4031 Part 4, Determination of Consistency of Standard Cement Paste, Clause 5 IS 4031 Part 6, Determination of Compressive Strength, Clause 6
Date of test	:	03-11-18
Environmental Conditions during test	:	Temperature: 26°C Humidity: 72%

Compressive Strength

Sl.No.	Physical properties	Results	Requirement as per IS 12269: 2013
1	3 Days	29.0N/mm^2	Not less than 27 N/mm^2
2	7 Days	38.5N/mm^2	Not less than 37 N/mm^2
3	28 Days	58.5N/mm^2	Not less than 53 N/mm^2

Apply. N.O
AE(W)

Assistant Executive Engineer
Kodigehalli Sub Division
Bruhat Bangalore Mahanagara Palike
Bangalore - 560 092

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

CIVIL PRO BANGALORE
Sig.....
Date.....

****End of Report****

Format No: CP/TF/01

TEST REPORT ON COARSE AGGREGATES

Lab ID	:	**CP-2019-01-04-17**	**Date: 05-11-18**
Name of Work	:	Package - 4 includes 4 works of Rs.195.00 lakhs 1).Improvements to roads and drains near Hebbal Shanimahatma temple in Ward No.07, Byatarayanapura. 2).Improvements to roads and drains Amruthalli gramatana pending works and surrounding areas in Ward No.07, Byatarayanapura. 3).Improvements to roads and drains Sanjeevinagara, Byatarayanapura and Kempapura in Ward No.07, Byatarayanapura. 4).Improvements to drains Hoysala Apartment towards Byatararayanapura in Ward No.07, Byatarayanapura	
Project Name	:	Improvements to Roads and Drains Near Hebbal Shanimahatma Temple in Ward No.07, Byatarayanapura	
Agency	:	Sri. Abhijit A, No. 09, Gurushree Nilaya, 5th Cross, 80 ft. Road, Padmanabhanagara, Bangalore - 560 070.	
Customer's Reference	:	BBMP/EE/BTP/WO/159/2018-19	
Date of Receipt	:	02-11-18	
Sample Type	:	40mm down size coarse aggregate	
Reference to BIS codes	:	IS: 383:2016 (Specification for Coarse and fine Aggregates) IS: 2386 :1963(Part - 1,3,4) RA2011 IS 2386 Part 1: Particle Size and Shape IS 2386 Part 3: Specific gravity, Density, Voids,Water Absorption IS 2386 Part 4: Mechanical Properties	
Date of test	:	02-11-18	

SIEVE ANALYSIS (PARTICLE SIZE DISTRIBUTION) OF 40MM DOWN COARSE AGGREGATE:

Total weight taken : 15000 grams

Sample No.	Sieve No.	Weight Retained in gms	Cumulative Weight Retained in gms	% Cumulative Weight Retained	% Passing	Required as per IS 383:2016
1	80 mm	0	0	0.0	100	100
2	40 mm	231	231	1.5	98.5	90-100
3	20 mm	5334	5565	37.1	62.9	30-70
4	10 mm	4788	10353	69.0	31.0	10-35
5	4.75 mm	4354	14707	98.0	2.0	0-5
6	Pan	293	15000	100.0	0	---

Abhijit .N.D
AE(QS)

CIVIL PRO BANGALORE Sig..... Date.....

Format No: CP/TF/01

TEST REPORT ON COARSE AGGREGATES

Lab ID : **CP-2019-01-04-17** **Date: 05-11-18**

PHYSICAL PROPERTIES

Sl.no	Tests	Result	Requirements as per IS:383-2016
1	Flakiness Index(%)	12.5	Combined Flakiness & Elongation Index Shall not Exceed 40% for Uncrushed & Crushed Aggregate
2	Elongation Index(%)	11.9	
3	Specific Gravity	2.68	–
4	Bulk Density(Loose) (Kg/l)	1.55	–
5	Bulk Density(Compacted) (Kg/l)	1.59	–
6	Water Absorption(%)	0.22	–

A.Shilpa. N.D
AE(Civil)

Assistant Executive Engineer
Kadugodi Sub-Division
Bruhat Bangalore Mahanagara Palike
Bangalore - 560 032

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

CIVIL PRO BANGALORE
Sig.....
Date.....

****End of Report****

Format No: CP/TF/01

TEST REPORT ON COARSE AGGREGATES

Lab ID	:	**CP-2019-01-04-17** **Date: 05-11-18**
Name of Work	:	Package - 4 includes 4 works of Rs.195.00 lakhs 1).Improvements to roads and drains near Hebbal Shanimahatma temple in Ward No.07, Byatarayanapura. 2).Improvements to roads and drains Amruthalli gramatana pending works and surrounding areas in Ward No.07, Byatarayanapura. 3).Improvements to roads and drains Sanjeevinagara, Byatarayanapura and Kempapura in Ward No.07, Byatarayanapura. 4).Improvements to drains Hoysala Apartment towards Byatararayanapura in Ward No.07, Byatarayanapura
Project Name	:	Improvements to Roads and Drains Near Hebbal Shanimahatma Temple in Ward No.07, Byatarayanapura
Agency	:	Sri. Abhijit A, No. 09, Gurushree Nilaya, 5th Cross, 80 ft. Road, Padmanabhanagara, Bangalore - 560 070.
Customer Reference	:	BBMP/EE/BTP/WO/159/2018-19
Date of Receipt	:	02-11-18
Sample Type/ Size	:	20mm down size coarse aggregate
Reference to BIS codes	:	IS: 383:2016 (Specification for Coarse and fine Aggregates) IS: 2386 :1963(Part - 1,3,4) RA2011 IS 2386 Part 1: Particle Size and Shape IS 2386 Part 3: Specific gravity, Density, Voids,Water Absorption IS 2386 Part 4: Mechanical Properties
Date of test	:	02-11-18

SIEVE ANALYSIS (PARTICLE SIZE DISTRIBUTION) OF 20MM DOWN COARSE AGGREGATE:

Total weight taken : 5000 grams

Sample No.	Sieve No.	Weight Retained in gms	Cumulative Weight Retained in gms	% Cumulative Weight Retained	% Passing	Required as per IS 383:2016
1	40 mm	0	0	0	100	100
2	20 mm	245	245	4.9	95.1	90-100
3	10 mm	2675	2920	58.4	41.6	25-55
4	4.75 mm	1798	4718	94.4	5.6	0-10
5	Pan	282	5000	100	0	–

CIVIL PRO BANGALORE Sig..... Date.....

Format No: CP/TF/01

TEST REPORT ON COARSE AGGREGATES

Lab ID : **CP-2019-01-04-17** **Date: 05-11-18**

PHYSICAL PROPERTIES

Sl.no	Tests	Result	Requirements as per IS:383-2016
1	Flakiness Index(%)	11.6	Combined Flakiness & Elongation Index Shall not Exceed 40% for Uncrushed & Crushed Aggregate
2	Elongation Index(%)	11.1	
3	Specific Gravity	2.66	_
4	Bulk Density(Loose) (Kg/l)	1.51	_
5	Bulk Density(Compacted) (Kg/l)	1.55	_
6	Water Absorption(%)	0.25	_
7	Aggregate crushing Value(%)	22.5	Max 30% for Aggregates to be used in concrete for wearing Surface, In case Aggregate Crushing Value Exceeds 30% then the test for ten percent fines should be conducted for Aggregates to be used in concrete other than for wearing Surface.
8	Aggregate Impact Value(%)	21.9	30% for Aggregates to be used in concrete for wearing Surface, 45% for Aggregates to be used in concrete other than for wearing Surface.

Asstt Exe Engg
AE(W-II)

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signature
Quality Manager

CIVIL Pro Sig..... Date..... BANGALORE

End of Report

Format No: CP/TF/01

TEST REPORT OF FINE AGGREGATE

Lab ID : **CP-2019-01-04-17** **Date: 05-11-18**

Name of Work : Package - 4 includes 4 works of Rs.195.00 lakhs 1).Improvements to roads and drains near Hebbal Shanimahatma temple in Ward No.07, Byatarayanapura. 2).Improvements to roads and drains Amruthalli gramatana pending works and surrounding areas in Ward No.07, Byatarayanapura. 3).Improvements to roads and drains Sanjeevinagara, Byatarayanapura and Kempapura in Ward No.07, Byatarayanapura. 4).Improvements to drains Hoysala Apartment towards Byatararayanapura in Ward No.07, Byatarayanapura

Project Name : Improvements to Roads and Drains Near Hebbal Shanimahatma Temple in Ward No.07, Byatarayanapura

Agency : Sri. Abhijit A, No. 09, Gurushree Nilaya, 5th Cross, 80 ft. Road, Padmanabhanagara, Bangalore - 560 070.

Customer's Reference : BBMP/EE/BTP/WO/159/2018-19

Date of Receipt : 02-11-18

Sample Type : Fine Aggregate

Reference to BIS codes : IS 383 : 2016 (Specification for Coarse and fine Aggregates)
IS: 2386 :1963(Part - 1, 3) RA2012
IS 2386 Part 1: Particle Size and Shape
IS 2386 Part 3: Specific gravity, Density, Voids,Water Absorption

Date of test : 02-11-18

Total weight taken : 1000 grams

Sl.no	Sieve Size	Weight Retained (gms)	Cumulative Weight Retained (gms)	% Cumulative Weight Retained	% Passing	Requirement as per IS 383:2016			
						Grading Zone I	Grading Zone II	Grading Zone III	Grading Zone IV
1	10 mm	0	0	0.0	100.0	100	100	100	100
2	4.75 mm	82	82	8.2	91.8	90-100	90-100	90-100	95-100
3	2.36 mm	165	247	24.7	75.3	60-95	75-100	85-100	95-100
4	1.18 mm	177	424	42.4	57.6	30-70	55-90	75-100	90-100
5	600 micron	182	606	60.6	39.4	15-34	35-59	60-79	80-100
6	300 micron	177	783	78.3	21.7	5-20	8-30	12-40	15-50
7	150 micron	134	917	91.7	8.3	0-10	0-10	0-10	0-15
8	Pan	83	1000	100.0	0.0	---	---	---	---

Result :The tested Sample Conforms to Grading Zone II

CIVIL Pro Sig..... Date..... BANGALORE

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

TEST REPORT OF FINE AGGREGATE

Lab ID : **CP-2019-01-04-17** **Date: 05-11-18**

PHYSICAL PROPERTIES

Sl.no	Tests	Result	Requirements as per IS 383:2016
1	Water Absorption(%)	1.51	_
2	Specific Gravity	2.59	_
3	Material finer than 75 micron(%)	6.6	Uncrushed fine Aggregate Max 3%, Crushed Fine aggregate Max 15%, Mixed Fine aggregate Max 12%, Manufactured Fine aggregate Max 10%

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

AE(HT)

Assistant Executive Engineer
Kodigehalli Sub Division
Bruhat Bangalore Mahanagara Palike
Bangalore - 560 092

CIVIL PRO BANGALORE Sig..... Date.....

****End of Report****

Format No: CP/TF/01

TEST REPORT OF PRECAST COVER SLAB

Lab ID : **CP-2019-01-04-17** **Date: 24-11-18**

Name of Work : Package - 4 includes 4 works of Rs.195.00 lakhs 1).Improvements to roads and drains near Hebbal Shanimahatma temple in Ward No.07, Byatarayanapura. 2).Improvements to roads and drains Amruthalli gramatana pending works and surrounding areas in Ward No.07, Byatarayanapura. 3).Improvements to roads and drains Sanjeevinagara, Byatarayanapura and Kempapura in Ward No.07, Byatarayanapura. 4).Improvements to drains Hoysala Apartment towards Byatararayanapura in Ward No.07, Byatarayanapura

Project Name : Improvements to Roads and Drains Near Hebbal Shanimahatma Temple in Ward No.07, Byatarayanapura

Agency : Sri. Abhijit A, No. 09, Gurushree Nilaya, 5th Cross, 80 ft. Road, Padmanabhanagara, Bangalore - 560 070.

Customer's Reference : BBMP/EE/BTP/WO/159/2018-19

Date of Receipt : 20-11-18

Sample Type /Size : Precast Cover Slab

Reference to BIS codes : IS: 516 - 1959 Methods of Tests for Strength of Concrete

Date of test : 20/11/2018

Sl. No.	Identification Mark	Diameter of the core	Height of the core	Weight of the core	Area	Failure Load	Core Compressive strength	Corrected Cylinder Compressive strength	Equivalent Cube Compressive strength
		(mm)	(mm)	(kg)	(Sq.mm)	(KN)	(N/mm^2)	(N/mm^2)	(N/mm^2)
1	Cover Slab-1	165.51	200.48	2.116	21511	124.6	5.8	5.4	6.7
2	Cover Slab-2	165.49	200.52	2.122	21506	128.3	6.0	5.5	6.9
3	Cover Slab-3	165.50	200.51	2.118	21508	124.8	5.8	5.4	6.7

Ashwini.N.D
AE(L2)

Assistant Executive Engineer
Kodigehalli Sub Division
Bruhat Bangalore Mahanagara Palike
Bangalore - 560 092.

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

CIVIL Pro Sig..... Date..... BANGALORE

****End of Report****

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

CIVIL PRO
AN ISO 9001 : 2008 COMPANY &NABL ACCREDITED LABORATORY AS PER ISO/IEC 17025:2005
4, 7TH MAIN MALLESWARAM, BANGALORE -3

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : **CP-2019-01-04-17** **Date: 20/11/2018**

Name of Work : Package - 4 includes 4 works of Rs.195.00 lakhs 1).Improvements to roads and drains near Hebbal Shanimahatma temple in Ward No.07, Byatarayanapura. 2).Improvements to roads and drains Amruthalli gramatana pending works and surrounding areas in Ward No.07, Byatarayanapura. 3).Improvements to roads and drains Sanjeevinagara, Byatarayanapura and Kempapura in Ward No.07, Byatarayanapura. 4).Improvements to drains Hoysala Apartment towards Byatararayanapura in Ward No.07, Byatarayanapura

Project Name : Improvements to Roads and Drains Near Hebbal Shanimahatma Temple in Ward No.07, Byatarayanapura

Agency : Sri. Abhijit A, No. 09, Gurushree Nilaya, 5th Cross, 80 ft. Road, Padmanabhanagara, Bangalore - 560 070.

Customer's Reference : BBMP/EE/BTP/WO/159/2018-19

Date of Receipt : 15-11-18

Customer ID : Coping Concrete

Sample Type /Size : 150X150X150 mm

Sample grade/Age : M15 / 7 Days Compressive Strength

Reference to BIS codes : IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

Date of test : 20/11/2018

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	Coping Concrete	M15	13/11/2018	20/11/2018	150.78 X 151.61 X 151.33	22860	**8.344**	280.6	12.3	12.5
2	Coping Concrete	M15	13/11/2018	20/11/2018	149.21 X 151.15 X 150.21	22554	**8.634**	277.0	12.3	
3	Coping Concrete	M15	13/11/2018	20/11/2018	150.07 X 151.19 X 149.13	22689	**8.637**	292.8	12.9	

AE(Ltg)

Assistant Executive Engineer
Kodigehalli Sub Division
Bruhat Bangalore [illegible]

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

CIVIL PRO BANGALORE Sig..... Date.....

****End of Report****

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL |
GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES |

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : **CP-2019-01-04-17** **Date: 11/12/2018**

Name of Work : Package - 4 includes 4 works of Rs.195.00 lakhs 1).Improvements to roads and drains near Hebbal Shanimahatma temple in Ward No.07, Byatarayanapura. 2).Improvements to roads and drains Amruthalli gramatana pending works and surrounding areas in Ward No.07, Byatarayanapura. 3).Improvements to roads and drains Sanjeevinagara, Byatarayanapura and Kempapura in Ward No.07, Byatarayanapura. 4).Improvements to drains Hoysala Apartment towards Byatararayanapura in Ward No.07, Byatarayanapura

Project Name : Improvements to Roads and Drains Near Hebbal Shanimahatma Temple in Ward No.07, Byatarayanapura

Agency : Sri. Abhijit A, No. 09, Gurushree Nilaya, 5th Cross, 80 ft. Road, Padmanabhanagara, Bangalore - 560 070.

Customer's Reference : BBMP/EE/BTP/WO/159/2018-19

Date of Receipt : 15-11-18

Customer ID : Coping Concrete

Sample Type /Size : 150X150X150 mm

Sample grade/Age : M15 / 28 Days Compressive Strength

Reference to BIS codes : IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

Date of test : 11/12/2018

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	Coping Concrete	M15	13/11/2018	11/12/2018	151.37 X 149.69 X 149.42	22658	**8.137**	392.1	17.3	17.7
2	Coping Concrete	M15	13/11/2018	11/12/2018	151.75 X 149.63 X 150.86	22707	**8.757**	407.9	18.0	
3	Coping Concrete	M15	13/11/2018	11/12/2018	150.51 X 150.73 X 149.45	22687	**8.348**	404.3	17.8	

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

CIVIL PRO BANGALORE Sig..... Date.....

Page 1/1
****End of Report****

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : **CP-2019-01-04-17** **Date: 20/11/2018**

Name of Work : Package - 4 includes 4 works of Rs.195.00 lakhs 1).Improvements to roads and drains near Hebbal Shanimahatma temple in Ward No.07, Byatarayanapura. 2).Improvements to roads and drains Amruthalli gramatana pending works and surrounding areas in Ward No.07, Byatarayanapura. 3).Improvements to roads and drains Sanjeevinagara, Byatarayanapura and Kempapura in Ward No.07, Byatarayanapura. 4).Improvements to drains Hoysala Apartment towards Byatararayanapura in Ward No.07, Byatarayanapura

Project Name : Improvements to Roads and Drains Near Hebbal Shanimahatma Temple in Ward No.07, Byatarayanapura

Agency : Sri. Abhijit A, No. 09, Gurushree Nilaya, 5th Cross, 80 ft. Road, Padmanabhanagara, Bangalore - 560 070.

Customer's Reference : BBMP/EE/BTP/WO/159/2018-19

Date of Receipt : 15-11-18

Customer ID : Coping Concrete

Sample Type /Size : 150X150X150 mm

Sample grade/Age : M15 / 7 Days Compressive Strength

Reference to BIS codes : IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

Date of test : 20/11/2018

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	Coping Concrete	M15	13/11/2018	20/11/2018	151.70 X 150.47 X 149.82	22827	**8.864**	288.2	12.6	12.8
2	Coping Concrete	M15	13/11/2018	20/11/2018	150.49 X 151.52 X 151.32	22802	**8.334**	289.0	12.7	
3	Coping Concrete	M15	13/11/2018	20/11/2018	149.63 X 150.48 X 151.49	22516	**8.838**	292.5	13.0	

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

AE (KZ)

Assistant Executive Engineer
Kodigehalli Sub Division
Bruhat Bengaluru Mahanagara Palike
Bangalore - 560 092

CIVIL Pro BANGALORE Sig..... Date.....

****End of Report****

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES |

CIVIL PRO
AN ISO 9001 : 2008 COMPANY &NABL ACCREDITED LABORATORY AS PER ISO/IEC 17025:2005
4, 7TH MAIN MALLESWARAM, BANGALORE -3

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : **CP-2019-01-04-17** **Date: 11/12/2018**

Name of Work : Package - 4 includes 4 works of Rs.195.00 lakhs 1).Improvements to roads and drains near Hebbal Shanimahatma temple in Ward No.07, Byatarayanapura. 2).Improvements to roads and drains Amruthalli gramatana pending works and surrounding areas in Ward No.07, Byatarayanapura. 3).Improvements to roads and drains Sanjeevinagara, Byatarayanapura and Kempapura in Ward No.07, Byatarayanapura. 4).Improvements to drains Hoysala Apartment towards Byatararayanapura in Ward No.07, Byatarayanapura

Project Name : Improvements to Roads and Drains Near Hebbal Shanimahatma Temple in Ward No.07, Byatarayanapura

Agency : Sri. Abhijit A, No. 09, Gurushree Nilaya, 5th Cross, 80 ft. Road, Padmanabhanagara, Bangalore - 560 070.

Customer's Reference : BBMP/EE/BTP/WO/159/2018-19

Date of Receipt : 15-11-18

Customer ID : Coping Concrete

Sample Type /Size : 150X150X150 mm

Sample grade/Age : M15 / 28 Days Compressive Strength

Reference to BIS codes : IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

Date of test : 11/12/2018

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	Coping Concrete	M15	13/11/2018	11/12/2018	151.74 X 149.37 X 150.09	22666	**8.405**	400.4	17.7	17.7
2	Coping Concrete	M15	13/11/2018	11/12/2018	149.00 X 150.67 X 151.09	22450	**8.987**	398.4	17.7	
3	Coping Concrete	M15	13/11/2018	11/12/2018	149.60 X 149.59 X 150.23	22378	**8.563**	398.7	17.8	

AE (WZ)

Assistant Executive Engineer

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

CIVIL PRO Sig..... Date..... BANGALORE

****End of Report****

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES |

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : **CP-2019-01-04-17** **Date: 21/11/2018**

Name of Work : Package - 4 includes 4 works of Rs.195.00 lakhs 1).Improvements to roads and drains near Hebbal Shanimahatma temple in Ward No.07, Byatarayanapura. 2).Improvements to roads and drains Amruthalli gramatana pending works and surrounding areas in Ward No.07, Byatarayanapura. 3).Improvements to roads and drains Sanjeevinagara, Byatarayanapura and Kempapura in Ward No.07, Byatarayanapura. 4).Improvements to drains Hoysala Apartment towards Byatararayanapura in Ward No.07, Byatarayanapura

Project Name : Improvements to Roads and Drains Near Hebbal Shanimahatma Temple in Ward No.07, Byatarayanapura

Agency : Sri. Abhijit A, No. 09, Gurushree Nilaya, 5th Cross, 80 ft. Road, Padmanabhanagara, Bangalore - 560 070.

Customer's Reference : BBMP/EE/BTP/WO/159/2018-19

Date of Receipt : 16-11-18

Customer ID : Cement Concrete Pavement

Sample Type /Size : 150X150X150 mm

Sample grade/Age : M20 / 7 Days Compressive Strength

Reference to BIS codes : IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

Date of test : 21/11/2018

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	Cement Concrete Pavement	M20	14/11/2018	21/11/2018	149.76 X 151.63 X 149.81	22708	**8.991**	421.5	18.6	18.2
2	Cement Concrete Pavement	M20	14/11/2018	21/11/2018	151.42 X 149.43 X 149.87	22626	**8.193**	407.7	18.0	
3	Cement Concrete Pavement	M20	14/11/2018	21/11/2018	150.56 X 149.28 X 149.56	22477	**8.008**	406.8	18.1	

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

CIVIL Pro Sig..... Date..... BANGALORE

****End of Report****

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES |

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : **CP-2019-01-04-17** **Date: 12/12/2018**

Name of Work : Package - 4 includes 4 works of Rs.195.00 lakhs 1).Improvements to roads and drains near Hebbal Shanimahatma temple in Ward No.07, Byatarayanapura. 2).Improvements to roads and drains Amruthalli gramatana pending works and surrounding areas in Ward No.07, Byatarayanapura. 3).Improvements to roads and drains Sanjeevinagara, Byatarayanapura and Kempapura in Ward No.07, Byatarayanapura. 4).Improvements to drains Hoysala Apartment towards Byatararayanapura in Ward No.07, Byatarayanapura

Project Name : Improvements to Roads and Drains Near Hebbal Shanimahatma Temple in Ward No.07, Byatarayanapura

Agency : Sri. Abhijit A, No. 09, Gurushree Nilaya, 5th Cross, 80 ft. Road, Padmanabhanagara, Bangalore - 560 070.

Customer's Reference : BBMP/EE/BTP/WO/159/2018-19

Date of Receipt : 16-11-18

Customer ID : Cement Concrete Pavement

Sample Type /Size : 150X150X150 mm

Sample grade/Age : M20 / 28 Days Compressive Strength

Reference to BIS codes : IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

Date of test : 12/12/2018

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	Cement Concrete Pavement	M20	14/11/2018	12/12/2018	150.36 X 149.46 X 150.14	22473	**8.391**	517.2	23.0	23.1
2	Cement Concrete Pavement	M20	14/11/2018	12/12/2018	149.93 X 150.32 X 150.96	22537	**8.143**	507.5	22.5	
3	Cement Concrete Pavement	M20	14/11/2018	12/12/2018	149.08 X 151.48 X 151.57	22583	**8.788**	533.8	23.6	

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

CIVIL PRO BANGALORE Sig..... Date.....

Assistant Executive Engineer

Page 1/1

****End of Report****

CIVIL PRO
AN ISO 9001 : 2008 COMPANY &NABL ACCREDITED LABORATORY AS PER ISO/IEC 17025:2005
4, 7TH MAIN MALLESWARAM, BANGALORE -3

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : **CP-2019-01-04-17** **Date: 21/11/2018**

Name of Work : Package - 4 includes 4 works of Rs.195.00 lakhs 1).Improvements to roads and drains near Hebbal Shanimahatma temple in Ward No.07, Byatarayanapura. 2).Improvements to roads and drains Amruthalli gramatana pending works and surrounding areas in Ward No.07, Byatarayanapura. 3).Improvements to roads and drains Sanjeevinagara, Byatarayanapura and Kempapura in Ward No.07, Byatarayanapura. 4).Improvements to drains Hoysala Apartment towards Byatararayanapura in Ward No.07, Byatarayanapura

Project Name : Improvements to Roads and Drains Near Hebbal Shanimahatma Temple in Ward No.07, Byatarayanapura

Agency : Sri. Abhijit A, No. 09, Gurushree Nilaya, 5th Cross, 80 ft. Road, Padmanabhanagara, Bangalore - 560 070.

Customer's Reference : BBMP/EE/BTP/WO/159/2018-19

Date of Receipt : 16-11-18

Customer ID : Cement Concrete Pavement

Sample Type /Size : 150X150X150 mm

Sample grade/Age : M20 / 7 Days Compressive Strength

Reference to BIS codes : IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

Date of test : 21/11/2018

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	Cement Concrete Pavement	M20	14/11/2018	21/11/2018	149.48 X 150.36 X 151.16	22476	**8.617**	422.8	18.8	18.8
2	Cement Concrete Pavement	M20	14/11/2018	21/11/2018	150.09 X 151.43 X 149.33	22728	**8.280**	425.0	18.7	
3	Cement Concrete Pavement	M20	14/11/2018	21/11/2018	150.74 X 150.12 X 149.14	22629	**8.178**	428.3	18.9	

AE (W-I)

Assistant Executive Engineer

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

CIVIL PRO Sig..... Date..... BANGALORE

****End of Report****

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES |

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : **CP-2019-01-04-17** **Date: 12/12/2018**

Name of Work : Package - 4 includes 4 works of Rs.195.00 lakhs 1).Improvements to roads and drains near Hebbal Shanimahatma temple in Ward No.07, Byatarayanapura. 2).Improvements to roads and drains Amruthalli gramatana pending works and surrounding areas in Ward No.07, Byatarayanapura. 3).Improvements to roads and drains Sanjeevinagara, Byatarayanapura and Kempapura in Ward No.07, Byatarayanapura. 4).Improvements to drains Hoysala Apartment towards Byatararayanapura in Ward No.07, Byatarayanapura

Project Name : Improvements to Roads and Drains Near Hebbal Shanimahatma Temple in Ward No.07, Byatarayanapura

Agency : Sri. Abhijit A, No. 09, Gurushree Nilaya, 5th Cross, 80 ft. Road, Padmanabhanagara, Bangalore - 560 070.

Customer's Reference : BBMP/EE/BTP/WO/159/2018-19

Date of Receipt : 16-11-18

Customer ID : Cement Concrete Pavement

Sample Type /Size : 150X150X150 mm

Sample grade/Age : M20 / 28 Days Compressive Strength

Reference to BIS codes : IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

Date of test : 12/12/2018

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	Cement Concrete Pavement	M20	14/11/2018	12/12/2018	149.45 X 151.62 X 150.30	22659	**8.544**	540.8	23.9	23.0
2	Cement Concrete Pavement	M20	14/11/2018	12/12/2018	150.68 X 149.49 X 150.12	22525	**8.791**	495.9	22.0	
3	Cement Concrete Pavement	M20	14/11/2018	12/12/2018	149.94 X 151.25 X 151.71	22678	**8.014**	526.2	23.2	

AE (WT)

Assistant Executive Engineer
Kodigehalli Sub Division
Bangalore Mahanagara Palike
Bangalore - 560 032

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

CIVIL PRO BANGALORE Sig..... Date.....

****End of Report****

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Date: 21/11/2018

Lab ID : **CP-2019-01-04-17**

Name of Work : Package - 4 includes 4 works of Rs.195.00 lakhs 1).Improvements to roads and drains near Hebbal Shanimahatma temple in Ward No.07, Byatarayanapura. 2).Improvements to roads and drains Amruthalli gramatana pending works and surrounding areas in Ward No.07, Byatarayanapura. 3).Improvements to roads and drains Sanjeevinagara, Byatarayanapura and Kempapura in Ward No.07, Byatarayanapura. 4).Improvements to drains Hoysala Apartment towards Byatararayanapura in Ward No.07, Byatarayanapura

Project Name : Improvements to Roads and Drains Near Hebbal Shanimahatma Temple in Ward No.07, Byatarayanapura

Agency : Sri. Abhijit A, No. 09, Gurushree Nilaya, 5th Cross, 80 ft. Road, Padmanabhanagara, Bangalore - 560 070.

Customer's Reference : BBMP/EE/BTP/WO/159/2018-19

Date of Receipt : 16-11-18

Customer ID : Cement Concrete Pavement

Sample Type /Size : 150X150X150 mm

Sample grade/Age : M20 / 7 Days Compressive Strength

Reference to BIS codes : IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

Date of test : 21/11/2018

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	Cement Concrete Pavement	M20	14/11/2018	21/11/2018	150.07 X 150.05 X 151.35	22517	**8.066**	406.7	18.1	18.4
2	Cement Concrete Pavement	M20	14/11/2018	21/11/2018	149.77 X 151.96 X 150.78	22760	**8.517**	418.0	18.4	
3	Cement Concrete Pavement	M20	14/11/2018	21/11/2018	150.93 X 149.78 X 149.29	22605	**8.093**	421.9	18.7	

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

AE (WT)

Assistant Executive Engineer
Kogilu Ward Division
Bruhat Bangalore Mahanagara Palike
Bangalore - 560 032

CIVIL PRO BANGALORE Sig..... Date.....

****End of Report****

CIVIL PRO
AN ISO 9001 : 2008 COMPANY &NABL ACCREDITED LABORATORY AS PER ISO/IEC 17025:2005
4, 7TH MAIN MALLESWARAM, BANGALORE -3

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Date: 12/12/2018

Lab ID : **CP-2019-01-04-17**

Name of Work : Package - 4 includes 4 works of Rs.195.00 lakhs 1).Improvements to roads and drains near Hebbal Shanimahatma temple in Ward No.07, Byatarayanapura. 2).Improvements to roads and drains Amruthalli gramatana pending works and surrounding areas in Ward No.07, Byatarayanapura. 3).Improvements to roads and drains Sanjeevinagara, Byatarayanapura and Kempapura in Ward No.07, Byatarayanapura. 4).Improvements to drains Hoysala Apartment towards Byatararayanapura in Ward No.07, Byatarayanapura

Project Name : Improvements to Roads and Drains Near Hebbal Shanimahatma Temple in Ward No.07, Byatarayanapura

Agency : Sri. Abhijit A, No. 09, Gurushree Nilaya, 5th Cross, 80 ft. Road, Padmanabhanagara, Bangalore - 560 070.

Customer's Reference : BBMP/EE/BTP/WO/159/2018-19

Date of Receipt : 16-11-18

Customer ID : Cement Concrete Pavement

Sample Type /Size : 150X150X150 mm

Sample grade/Age : M20 / 28 Days Compressive Strength

Reference to BIS codes : IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

Date of test : 12/12/2018

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	Cement Concrete Pavement	M20	14/11/2018	12/12/2018	151.76 X 150.88 X 150.85	22897	**8.197**	531.7	23.2	22.9
2	Cement Concrete Pavement	M20	14/11/2018	12/12/2018	151.78 X 149.34 X 151.56	22666	**8.912**	501.1	22.1	
3	Cement Concrete Pavement	M20	14/11/2018	12/12/2018	150.03 X 150.46 X 150.37	22573	**8.325**	529.7	23.5	

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

CIVIL PRO BANGALORE Sig..... Date.....

Page 1/1
****End of Report****

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : **CP-2019-01-04-17** **Date: 22/11/2018**

Name of Work : Package - 4 includes 4 works of Rs.195.00 lakhs 1).Improvements to roads and drains near Hebbal Shanimahatma temple in Ward No.07, Byatarayanapura. 2).Improvements to roads and drains Amruthalli gramatana pending works and surrounding areas in Ward No.07, Byatarayanapura. 3).Improvements to roads and drains Sanjeevinagara, Byatarayanapura and Kempapura in Ward No.07, Byatarayanapura. 4).Improvements to drains Hoysala Apartment towards Byatararayanapura in Ward No.07, Byatarayanapura

Project Name : Improvements to Roads and Drains Near Hebbal Shanimahatma Temple in Ward No.07, Byatarayanapura

Agency : Sri. Abhijit A, No. 09, Gurushree Nilaya, 5th Cross, 80 ft. Road, Padmanabhanagara, Bangalore - 560 070.

Customer's Reference : BBMP/EE/BTP/WO/159/2018-19

Date of Receipt : 17-11-18

Customer ID : Cement Concrete Pavement

Sample Type /Size : 150X150X150 mm

Sample grade/Age : M20 / 7 Days Compressive Strength

Reference to BIS codes : IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

Date of test : 22/11/2018

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	Cement Concrete Pavement	M20	15/11/2018	22/11/2018	151.08 X 149.72 X 149.50	22621	**8.189**	426.2	18.8	18.7
2	Cement Concrete Pavement	M20	15/11/2018	22/11/2018	150.05 X 150.22 X 151.19	22541	**8.378**	423.1	18.8	
3	Cement Concrete Pavement	M20	15/11/2018	22/11/2018	151.87 X 150.85 X 151.15	22909	**8.405**	425.6	18.6	

Asst Ply. M.D
AE(LR)

Assistant Executive Engineer
Kodigehalli Sub Division
Bruhat Bangalore Mahanagara Palike
Bangalore - 560 092

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

CIVIL PRO Sig..... Date..... BANGALORE

****End of Report****

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : **CP-2019-01-04-17** **Date: 13/12/2018**

Name of Work : Package - 4 includes 4 works of Rs.195.00 lakhs 1).Improvements to roads and drains near Hebbal Shanimahatma temple in Ward No.07, Byatarayanapura. 2).Improvements to roads and drains Amruthalli gramatana pending works and surrounding areas in Ward No.07, Byatarayanapura. 3).Improvements to roads and drains Sanjeevinagara, Byatarayanapura and Kempapura in Ward No.07, Byatarayanapura. 4).Improvements to drains Hoysala Apartment towards Byatararayanapura in Ward No.07, Byatarayanapura

Project Name : Improvements to Roads and Drains Near Hebbal Shanimahatma Temple in Ward No.07, Byatarayanapura

Agency : Sri.Abhijit A No. 09, Gurushree Nilaya, 5th Cross, 80 Feet Road, Padmanabhanagara, Bangalore-560070

Customer's Reference : BBMP/EE/BTP/WO/159/2018-19

Date of Receipt : 17-11-18

Customer ID : Cement Concrete Pavement

Sample Type /Size : 150X150X150 mm

Sample grade/Age : M20 / 28 Days Compressive Strength

Reference to BIS codes : IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

Date of test : 13/12/2018

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	Cement Concrete Pavement	M20	15/11/2018	13/12/2018	150.27 X 149.65 X 150.92	22488	**8.557**	539.0	24.0	23.3
2	Cement Concrete Pavement	M20	15/11/2018	13/12/2018	149.58 X 149.93 X 151.54	22427	**8.501**	508.6	22.7	
3	Cement Concrete Pavement	M20	15/11/2018	13/12/2018	149.77 X 151.28 X 150.82	22656	**8.737**	526.9	23.3	

AE(L&T)

Assistant Executive Engineer
Kengeri Sub Division
Bruhat Bangalore Mahanagara Palike
Bangalore - 560 060

FOR CIVIL Pro.

R.KARTHIK RECHAN
Authorized Signatory
Quality Manager

CIVIL PRO Sig..... Date..... BANGALORE

****End of Report****

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

CIVIL PRO
AN ISO 9001 : 2008 COMPANY &NABL ACCREDITED LABORATORY AS PER ISO/IEC 17025:2005
4, 7TH MAIN MALLESWARAM, BANGALORE -3

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : **CP-2019-01-04-17** **Date: 22/11/2018**

Name of Work : Package - 4 includes 4 works of Rs.195.00 lakhs 1).Improvements to roads and drains near Hebbal Shanimahatma temple in Ward No.07, Byatarayanapura. 2).Improvements to roads and drains Amruthalli gramatana pending works and surrounding areas in Ward No.07, Byatarayanapura. 3).Improvements to roads and drains Sanjeevinagara, Byatarayanapura and Kempapura in Ward No.07, Byatarayanapura. 4).Improvements to drains Hoysala Apartment towards Byatararayanapura in Ward No.07, Byatarayanapura

Project Name : Improvements to Roads and Drains Near Hebbal Shanimahatma Temple in Ward No.07, Byatarayanapura

Agency : Sri. Abhijit A, No. 09, Gurushree Nilaya, 5th Cross, 80 ft. Road, Padmanabhanagara, Bangalore - 560 070.

Customer's Reference : BBMP/EE/BTP/WO/159/2018-19

Date of Receipt : 17-11-18

Customer ID : Cement Concrete Pavement

Sample Type /Size : 150X150X150 mm

Sample grade/Age : M20 / 7 Days Compressive Strength

Reference to BIS codes : IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

Date of test : 22/11/2018

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	Cement Concrete Pavement	M20	15/11/2018	22/11/2018	149.60 X 151.24 X 149.49	22625	**8.548**	412.0	18.2	18.5
2	Cement Concrete Pavement	M20	15/11/2018	22/11/2018	151.27 X 151.77 X 150.58	22958	**8.168**	430.1	18.7	
3	Cement Concrete Pavement	M20	15/11/2018	22/11/2018	151.16 X 149.18 X 151.52	22549	**8.409**	420.0	18.6	

Asstn. E.E.
AE(W)

Assistant Executive Engineer
Kodigehalli Sub Division
Bruhat Bangalore Mahanagara Palike
Bangalore - 560 092

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

CIVIL Pro BANGALORE
Sig.....
Date.....

****End of Report****

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL
GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : **CP-2019-01-04-17** **Date: 13/12/2018**

Name of Work : Package - 4 includes 4 works of Rs.195.00 lakhs 1).Improvements to roads and drains near Hebbal Shanimahatma temple in Ward No.07, Byatarayanapura. 2).Improvements to roads and drains Amruthalli gramatana pending works and surrounding areas in Ward No.07, Byatarayanapura. 3).Improvements to roads and drains Sanjeevinagara, Byatarayanapura and Kempapura in Ward No.07, Byatarayanapura. 4).Improvements to drains Hoysala Apartment towards Byatararayanapura in Ward No.07, Byatarayanapura

Project Name : Improvements to Roads and Drains Near Hebbal Shanimahatma Temple in Ward No.07, Byatarayanapura

Agency : Sri. Abhijit A, No. 09, Gurushree Nilaya, 5th Cross, 80 ft. Road, Padmanabhanagara, Bangalore - 560 070.

Customer's Reference : BBMP/EE/BTP/WO/159/2018-19

Date of Receipt : 17-11-18

Customer ID : Cement Concrete Pavement

Sample Type /Size : 150X150X150 mm

Sample grade/Age : M20 / 28 Days Compressive Strength

Reference to BIS codes : IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

Date of test : 13/12/2018

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	Cement Concrete Pavement	M20	15/11/2018	13/12/2018	151.09 X 151.35 X 150.46	22868	**8.458**	531.0	23.2	23.2
2	Cement Concrete Pavement	M20	15/11/2018	13/12/2018	151.77 X 149.16 X 151.30	22639	**8.236**	513.3	22.7	
3	Cement Concrete Pavement	M20	15/11/2018	13/12/2018	150.84 X 151.11 X 149.47	22793	**8.866**	540.4	23.7	

AE (WQ)

Assistant Executive Engineer
Koolgehalli Sub Division
Bruhat Bangalore Mahanagara Palike
Bangalore - 560 052

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

CIVIL PRO BANGALORE Sig..... Date.....

****End of Report****

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : **CP-2019-01-04-17** **Date: 22/11/2018**

Name of Work : Package - 4 includes 4 works of Rs.195.00 lakhs 1).Improvements to roads and drains near Hebbal Shanimahatma temple in Ward No.07, Byatarayanapura. 2).Improvements to roads and drains Amruthalli gramatana pending works and surrounding areas in Ward No.07, Byatarayanapura. 3).Improvements to roads and drains Sanjeevinagara, Byatarayanapura and Kempapura in Ward No.07, Byatarayanapura. 4).Improvements to drains Hoysala Apartment towards Byatararayanapura in Ward No.07, Byatarayanapura

Project Name : Improvements to Roads and Drains Near Hebbal Shanimahatma Temple in Ward No.07, Byatarayanapura

Agency : Sri. Abhijit A, No. 09, Gurushree Nilaya, 5th Cross, 80 ft. Road, Padmanabhanagara, Bangalore - 560 070.

Customer's Reference : BBMP/EE/BTP/WO/159/2018-19

Date of Receipt : 17-11-18

Customer ID : Cement Concrete Pavement

Sample Type /Size : 150X150X150 mm

Sample grade/Age : M20 / 7 Days Compressive Strength

Reference to BIS codes : IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

Date of test : 22/11/2018

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	Cement Concrete Pavement	M20	15/11/2018	22/11/2018	151.12 X 149.42 X 149.35	22580	**8.567**	419.6	18.6	18.3
2	Cement Concrete Pavement	M20	15/11/2018	22/11/2018	149.34 X 150.44 X 149.30	22467	**8.531**	412.9	18.4	
3	Cement Concrete Pavement	M20	15/11/2018	22/11/2018	151.83 X 151.46 X 149.36	22996	**8.018**	414.9	18.0	

AE(HQ)

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

CIVIL PRO BANGALORE Sig..... Date.....

****End of Report****

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : **CP-2019-01-04-17** **Date: 22/11/2018**

Name of Work : Package - 4 includes 4 works of Rs.195.00 lakhs 1).Improvements to roads and drains near Hebbal Shanimahatma temple in Ward No.07, Byatarayanapura. 2).Improvements to roads and drains Amruthalli gramatana pending works and surrounding areas in Ward No.07, Byatarayanapura. 3).Improvements to roads and drains Sanjeevinagara, Byatarayanapura and Kempapura in Ward No.07, Byatarayanapura. 4).Improvements to drains Hoysala Apartment towards Byatararayanapura in Ward No.07, Byatarayanapura

Project Name : Improvements to Roads and Drains Near Hebbal Shanimahatma Temple in Ward No.07, Byatarayanapura

Agency : Sri. Abhijit A, No. 09, Gurushree Nilaya, 5th Cross, 80 ft. Road, Padmanabhanagara, Bangalore - 560 070.

Customer's Reference : BBMP/EE/BTP/WO/159/2018-19

Date of Receipt : 17-11-18

Customer ID : Cement Concrete Pavement

Sample Type /Size : 150X150X150 mm

Sample grade/Age : M20 / 7 Days Compressive Strength

Reference to BIS codes : IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

Date of test : 22/11/2018

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	Cement Concrete Pavement	M20	15/11/2018	22/11/2018	150.24 X 150.52 X 151.61	22614	**8.873**	416.3	18.4	18.3
2	Cement Concrete Pavement	M20	15/11/2018	22/11/2018	151.12 X 149.74 X 149.94	22629	**8.425**	412.1	18.2	
3	Cement Concrete Pavement	M20	15/11/2018	22/11/2018	149.05 X 150.35 X 149.15	22410	**8.024**	408.4	18.2	

Asstt.E.E.
AE(WT)

Page 1/1
****End of Report****

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

CIVIL Pro Sig..... Date..... BANGALORE

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : **CP-2019-01-04-17** **Date: 13/12/2018**

Name of Work : Package - 4 includes 4 works of Rs.195.00 lakhs 1).Improvements to roads and drains near Hebbal Shanimahatma temple in Ward No.07, Byatarayanapura. 2).Improvements to roads and drains Amruthalli gramatana pending works and surrounding areas in Ward No.07, Byatarayanapura. 3).Improvements to roads and drains Sanjeevinagara, Byatarayanapura and Kempapura in Ward No.07, Byatarayanapura. 4).Improvements to drains Hoysala Apartment towards Byatararayanapura in Ward No.07, Byatarayanapura

Project Name : Improvements to Roads and Drains Near Hebbal Shanimahatma Temple in Ward No.07, Byatarayanapura

Agency : Sri. Abhijit A, No. 09, Gurushree Nilaya, 5th Cross, 80 ft. Road, Padmanabhanagara, Bangalore - 560 070.

Customer's Reference : BBMP/EE/BTP/WO/159/2018-19

Date of Receipt : 17-11-18

Customer ID : Cement Concrete Pavement

Sample Type /Size : 150X150X150 mm

Sample grade/Age : M20 / 28 Days Compressive Strength

Reference to BIS codes : IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

Date of test : 13/12/2018

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	Cement Concrete Pavement	M20	15/11/2018	13/12/2018	151.96 X 149.92 X 150.56	22782	**8.643**	530.2	23.3	23.2
2	Cement Concrete Pavement	M20	15/11/2018	13/12/2018	149.53 X 150.90 X 150.46	22564	**8.687**	512.3	22.7	
3	Cement Concrete Pavement	M20	15/11/2018	13/12/2018	151.63 X 149.15 X 151.57	22615	**8.369**	537.4	23.8	

AE(W-7)

Assistant Executive Engineer
Kodigehalli Sub Division
Bruhat Bangalore Mahanagara Palike
Bangalore - 560 092

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

CIVIL Pro Sig..... Date..... BANGALORE

****End of Report****

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL |
GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES |